

Community Hall - Draft Programme 01B

ID	Task Name	Duration	Start	Finish	Qtr 1, 2019	Qtr 2, 2019	Qtr 3, 2019	Qtr 4, 2019	Qtr 1, 2020											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
1																				
2	Pre Contract	113 days	Wed 16/01/19	Fri 21/06/19																
3	Review scheme / client changes	23 days	Wed 16/01/19	Fri 15/02/19																
4	approval to undertake surveys ?	0 days	Mon 28/01/19	Mon 28/01/19																
5	surveys	30 days	Mon 28/01/19	Fri 08/03/19																
6	Approval to proceed to detailed design	0 days	Wed 20/02/19	Wed 20/02/19																
7	Detailed Design / Tender Information	43 days	Wed 20/02/19	Fri 19/04/19																
8	Qs information	10 days	Mon 22/04/19	Fri 03/05/19																
9	Tender	21 days	Mon 06/05/19	Mon 03/06/19																
10	Evaluation	10 days	Tue 04/06/19	Mon 17/06/19																
11	Client review / authorisation	4 days	Tue 18/06/19	Fri 21/06/19																
12	Planning	40 days	Mon 04/03/19	Fri 26/04/19																
13	Building Regs	35 days	Mon 22/04/19	Fri 07/06/19																
14																				
15	contract and lead in	25 days	Mon 24/06/19	Fri 26/07/19																
16																				
17	Site Activities	155 days	Mon 29/07/19	Fri 28/02/20																
18	construction (incl Xmas)	145 days	Mon 29/07/19	Fri 14/02/20																
19	handover to client	0 days	Fri 14/02/20	Fri 14/02/20																
20	Client Fit out ?	10 days	Mon 17/02/20	Fri 28/02/20																

Date: Wed 23/01/19

	Task		Inactive Milestone		Finish-only
	Split		Inactive Summary		External Tasks
	Milestone		Manual Task		External Milestone
	Summary		Duration-only		Progress
	Project Summary		Manual Summary Rollup		Deadline
	External Tasks		Manual Summary		
	External Milestone		Start-only		